

stablished Cajon Park Carlton Hills Carlton Oaks Chet F. Harritt STEAM Hill Creek Pepper Drive PRIDE Academy at Prospect Avenue Rio Seco Sycamore Canyon Alternative Success Program

# Santee School District

# NOTICE OF SPECIAL MEETING Of The INDEPENDENT CITIZENS' OVERSIGHT COMMITTEE

TO WHOM IT MAY CONCERN:

Written notice is hereby given in accordance with Government Code Section 54956 that the following special meeting of the Independent Citizens' Oversight Committee of the Santee School District will be held:

Wednesday, April 28, 2021 DATE:

6:00 P.M. TO 7:30 P.M. TIME:

ZOOM MEETING: TO JOIN THE MEETING, click the link below from a PC, Mac, iPad, iPhone, or Android device or by phone: (669) 900-6833, Webinar ID: 852 9608 8661; Passcode: 846341

Join Zoom Meeting:

https://us02web.zoom.us/j/85296088661?pwd=SHVueIN1Z1ILOXNITWttS3FtdWh0dz09

The business to be transacted at the meeting shall be limited to the following:

- 1. Call to Order
- 2. Roll Call
- Approval of Agenda 3.
- Approval of Minutes: January 27, 2021 and February 10, 2021 4
- **Public Comments** 5.
- 6. Review Final Draft of Community Report
- Scope and Progress Report for Capital Improvement Program (CIP) Projects 7.
- Expenditures and Change Orders for Capital Improvement Program (CIP) Projects 8.
- Schedule of Ribbon Cutting Ceremonies 9.
  - PRIDE Academy: Monday, May 3, 2021 at 8:30 a.m.
  - Sycamore Canyon School, Monday, May 3, 2021 at 10:00 a.m. .
  - Chet F. Harritt School: Wednesday, June 2, 2021 at 8:30 a.m.
- Committee Member Comments and Suggested Topics for Next Meeting 10.
- Adjourn to Next Committee Meeting: July 28, 2021 11.

Please note: Per SB343, the supporting documents for this meeting agenda are available on the Santee School District website at

https://santeesd.net/department/business\_services/modernization/measure\_s\_bond\_reauthorization/m eetings of the icoc.

BOARD OF EDUCATION · Dustin Burns, Dianne El-Hajj, Ken Fox, Elana Levens-Craig, Barbara Ryan DISTRICT SUPERINTENDENT · Kristin Baranski, Ed.D.



# Santee School District

SCHOOLS:

Cajon Park Carlton Hills Carlton Oaks Chet F. Harritt STEAM Hill Creek Pepper Drive PRIDE Academy at Prospect Avenue Rio Seco Sycamore Canyon Alternative Success Program

### **INDEPENDENT CITIZENS' OVERSIGHT COMMITTEE** <u>OF THE SANTEE SCHOOL DISTRICT</u> (Proposition S - Approved by District Voters on November 6, 2018) Wednesday, April 28, 2021 - 6:00 to 7:30 pm

Zoom Meeting:

TO JOIN THE MEETING, Click the link to join from a PC, Mac, iPad, iPhone, or Android device or by phone: (669) 900-6833, Webinar ID: 852 9608 8661; Passcode: 846341

Join Zoom Meeting:

https://us02web.zoom.us/j/85296088661?pwd=SHVueIN1Z1ILOXNITWttS3FtdWh0dz09

# AGENDA

- 1. CALL TO ORDER
- 2. ROLL CALL
- 3. APPROVAL OF AGENDA
- 4. APPROVAL OF MINUTES: January 27, 2021 and February 10, 2021
- 5. PUBLIC COMMENTS
  - a. Persons wishing to make comments to the Independent Citizens' Oversight Committee on nonagendized items may do so at this time. Each speaker is requested to limit their comments to no more than three (3) minutes. Please notify the Chair if you wish to address the Committee.

# 6. REVIEW FINAL DRAFT OF COMMUNITY REPORT

- 7. SCOPE AND PROGRESS REPORT FOR CAPITAL IMPROVEMENT PROGRAM (CIP) PROJECTS
- 8. EXPENDITURES AND CHANGE ORDERS FOR CAPITAL IMPROVEMENT PROGRAM (CIP) PROJECTS
  - a. Change Orders and Use of Allowances and Contingencies
  - b. Financial Reports
    - i. Sources and Uses Statement
    - ii. Project Expenditures To Date
    - iii. Project Cost Summary

# 9. SCHEDULE OF RIBBON CUTTING CEREMONIES

- PRIDE Academy: Monday, May 3, 2021 at 8:30 a.m.
- Sycamore Canyon School: Monday, May 3, 2021 at 10:00 a.m.
- Chet F. Harritt School: Wednesday, June 2, 2021 at 8:30 a.m.

# 10. COMMITTEE MEMBER COMMENTS AND SUGGESTED TOPICS FOR NEXT MEETING

## 11. ADJOURN TO NEXT COMMITTEE MEETING: July 28, 2021

BOARD OF EDUCATION · Dustin Burns, Dianne El-Hajj, Ken Fox, Elana Levens-Craig, Barbara Ryan DISTRICT SUPERINTENDENT · Kristin Baranski, Ed.D.

# INDEPENDENT CITIZENS' OVERSIGHT COMMITTEE OF THE SANTEE SCHOOL DISTRICT

### Wednesday, January 27, 2021

## Minutes

- 1) Call to Order at 6:08. Chair Linda Vail called the meeting to order.
- 2) Roll Call.

Members Present: Erin Garcia, Terri Knight, Joseph Perricone, Beth Rackliffe, and Linda Vail

Attendees Present: Evonn Avila, Karl Christensen, Dianne El-Hajj, Nicole Roberts, and Dale Scott

- **3)** Approval of Agenda. Motioned by Terri Knight; Seconded by Erin Garcia; All in Favor.
- 4) Approval of Minute: October 28, 2020. Motioned by Erin Garcia; Seconded by Terri Knight; All in Favor.
- 5) Public Comments. None at this time.
- Review of Terms for ICOC Members and Selection of Vice Chair. The Santee School District 6) Assistant Superintendent of Business Services, Karl Christensen, shared with ICOC members that member Corrine Reed recently resigned from the committee. Mr. Christensen reviewed the membership terms with the ICOC. The bylaws of the ICOC stipulate that members serve for two (2) years and can serve up to three (3) consecutive terms. In order to avoid all members terming out the same year, at the first meeting of the ICOC, certain members were selected to serve initial terms of one year. On January 19, 2021, the Board of Education took action to renew the terms of Members Terri Knight and Joseph Perricone for another two years to end on October 15, 2022. Member Knight asked to switch terms with another member whose term ends in October 2021. Mr. Christensen explained that the Capital Improvement Projects funded by Measure S are scheduled to be completed this summer and that it is anticipated that the ICOC duties will be fulfilled by early 2022. No membership terms were altered. Chair Linda Vail informed the committee that the departure of Member Reed created a vacancy for the Vice Chair position on the ICOC. Members discussed the Vice Chair position. Chair Vail nominated Member Joseph Perricone to be Vice Chair and called for a consensus of support for Member Perricone to be Vice Chair of the ICOC. All members of the ICOC were in favor.
- 7) Selection of Member to Join San Diego County Taxpayers' Association. Karl Christensen informed the ICOC of each members' ICOC position designation:

Erin Garcia	School Finance Experience
Terri Knight	Member of Senior Citizen Group
Joseph Perricone	Business Representative Group; Parent of a School District Student
Beth Rackliffe	At-Large Community Member
Kai Ramer	At-Large Community Member
Linda Vail	At-Large Community Member
(vacant)	Member of Taxpayer Organization

Chair Linda Vail asked for a member to volunteer to join a taxpayer organization. Mr. Christensen and Santee School District Financial Advisor, Dale Scott, provided background information about joining the San Diego County Taxpayers' Association. Mr. Christensen stated that the District would fund the cost of membership. Member Beth Rackliffe volunteered to join the San Diego County Taxpayers' Association. Chair Vail called for a consensus of support for Member Rackliffe to join the San Diego County Taxpayers' Association and all ICOC members were in favor.

8) Acceptance of Measure S Financial and Performance Audit. Chair Linda Vail informed the ICOC that there were no exceptions or adverse findings during the audit. Karl Christensen explained the components of the audit, both financial and performance. Mr. Christensen offered to answer any ICOC member questions about the audit. Member Erin Garcia stated she reviewed the audit and commended the District on a positive audit. Chair Vail asked for any other questions or comments, then called for a motion.

Motioned by Terri Knight; Seconded by Erin Garcia; All in Favor.

9) Review Draft of Annual Board Report and Community Report. Karl Christensen explained what the annual Board Report is and suggested splitting the report into two reports: A narrative report to the Board of Education on February 16, 2021; and a visual and informative report to the Community of Santee when projects are completed or near completion. The ICOC discussed the reports. The ICOC discussed a few suggested changes to the Annual Report to the Board of Education. Member Perricone asked if there has been any extra costs or delays of construction due to COVID-19? Mr. Christensen responded, "No, because the bids and time line were already in place and construction supplies were procured by the contractor pre-COVID. It is anticipated that the projects at PRIDE Academy and Sycamore Canyon School will be completed by Spring Break 2021, with occupancy occurring after Spring Break. The Chet F. Harritt School project is anticipated to be completed in June with occupancy in August 2021. Member Erin Garcia motioned to divide the Annual Report into two separate reports: A report to the Board of Education and a report the community; and motioned for approval of the Board Report with edits as discussed by the ICOC.

Motioned by Erin Garcia; Seconded by Terri Knight; All in Favor.

Mr. Christensen and Dale Scott explained the purpose of the Community Report is to celebrate the accomplishments achieved with the Bond funds and emphasized that it would be an effective way to communicate with voters. Mailing the Community Report to each registered voter's household is estimated to be about \$25,000. Member Perricone stressed concern over the price to print and mail a Community Report. Members of the ICOC agreed that the cost of printing and mailing was steep. It was suggested that the centerfold of the quarterly Santee Magazine may be a viable alternative with an approximate cost of \$5,000, which the District already secures and funds annually. Chair Vail suggested a tickler on the cover of the magazine. Dale Scott suggested an insert card. Mr. Christensen will research the cost of a centerfold ad and insert and suggested a special ICOC meeting occur prior to the Annual Report to the Board of Education. Chair Vail called for a consensus of the ICOC for a special ICOC meeting to occur prior to February 16, 2021 to discuss the Community Report and all were in favor.

- 10) Scope and Progress Report for Capital Improvement Program (CIP) Projects. Karl Christensen presented a slideshow of progress photos of the Capital Improvement Program (CIP) projects at Chet F. Harritt School, PRIDE Academy, and Sycamore Canyon School. Mr. Christensen provided background information on each photo and informed the ICOC that all projects are on schedule. The members of the ICOC were appreciative of being provided with the virtual tour of the projects.
- 11) Expenditures and Change Orders for Capital Improvement Program (CIP) Projects. Karl Christensen reviewed expenditures and change orders for the Capital Improvement Program (CIP) projects in detail with the members of the ICOC.

- a) Change Orders and Use of Allowances and Contingencies. Karl Christensen went over spreadsheets to explain the change orders listed and what the contingencies are for. The District has two individuals that oversee the change order process: Bryce Storm, the District's Director of Maintenance, Operations & Facilities, along with Don Hendrix, a Division of State Architect Inspector of Record. Mr. Storm and Mr. Hendrix carefully scrutinize each change order for its necessity.
- b) Financial Reports. The following documents were reviewed and discussed:
  - i. Sources and Uses Statement
  - ii. Project Expenditures To Date
  - iii. Project Cost Summary

Karl Christensen went over spreadsheets to show all the income sources, expenditures, and projected expenditures, listing all the purchase orders that have been allocated to date, along with a project cost summary for Chet F. Harritt School.

- 12) Training for ICOC Members. Chair Linda Vail introduced Dale Scott to the ICOC. Mr. Scott provided an overview of the process and critical steps that are needed for Bond elections, determining assessed valuations, and issuing bonds.
- 13) Committee Member Comments and Suggested Topics for Next Meeting. Chair Linda Vail asked members for questions, comments, and/or suggested topics for the next meeting. Member Perricone asked if COVID safe designs would be included in future bond proposals. Chair Vail stated that she will be delivering the Annual Report via Zoom to the Board of Education on February 16, 2021. The link to the Board meeting is made available on the District's website and becomes a live link on the date/time of the meeting. Karl Christensen will handle next steps for Beth Rackliffe's membership in the San Diego County Taxpayers' Association and provide additional cost information for a Community Report at the special ICOC meeting to be scheduled prior to February 16, 2021. Member Terri Knight thanked Mr. Christensen and Dale Scott for all the information that was provided to the ICOC and the rest of the committee concurred.

## 14) Adjourned at 7:33 p.m.

Motioned by Terri Knight to adjourn meeting; Seconded by Beth Rackliffe; All in favor.

The next ICOC meeting is scheduled for Wednesday, April 28, 2021, from 6:00 to 8:00 p.m.

in Aul

Evonn Avila Administrative Secretary, Business Services

1-27-2021

Date

# INDEPENDENT CITIZENS' OVERSIGHT COMMITTEE OF THE SANTEE SCHOOL DISTRICT

#### Wednesday, February 10, 2021

### Minutes

- 1) Call to Order at 6:01. Chair Linda Vail called the meeting to order.
- 2) Roll Call.

Members Present: Erin Garcia, Joseph Perricone, Beth Rackliffe, and Linda Vail

Attendees Present: Evonn Avila, Karl Christensen, Dianne El-Hajj, Dale Scott, Bryce Storm

#### **3)** Approval of Agenda. Motioned by Joseph Perricone; Seconded by Erin Garcia; All in Favor.

- 4) Public Comments. None at this time.
- 5) Methods for Distributing Community Report. Santee School District Assistant Superintendent of Business Services, Karl Christensen, reviewed possible Community Report distribution methods with the members of the ICOC as follows:

#	Method	Estimated Cost
	Obtain voter registration file	\$300+
1	US mail to all voter households	\$20,000+, incl voter registration file
2	US mail to selected voter households	\$10,000-\$15,000, incl voter registration file
3	Create centerfold or insert to publish in Santee Magazine which is mailed to all households: • Spring – due 3/8, in mail 3/22 • Summer – due 6/1, in mail 6/21	\$4,000-\$5,000
4	<ul> <li>Fall – due 8/31, in mail 9/20</li> <li>Holiday – due 11/1, in mail 11/22</li> </ul>	<i><b>#</b>500 <b>#</b>000</i>
4	Email to District parents	\$500-\$800
5	Email to registered voters with email addresses in registration file (approx 50% of registered voters)	\$500-\$800, plus \$300 voter registration file
6	Obtain voter registration file and record message to be Robo-called to most voter households pointing them to District website for Community Report	\$400-\$500, plus \$300 voter registration file (if #5 is not done)

The Annual Report to the Board of Education will be presented to the Board of Education by Chair Linda Vail on February 16, 2021. The Annual Report covers the progress of the Measure S Capital Improvement Program projects for the first year. The Measure S Audit Report will also be presented to the Board on February 16, 2021. The Community Report is anticipated to be a final report to the community of the completion (or near completion) of the projects funded by Measure S. Chair Vail opened the floor for discussion of the distribution methods for the Community Report. The ICOC was in agreement that the quarterly published Santee Magazine centerfold would be ideal for reaching community members. Another suggestion was to post on each school site's Facebook social media page a link to the Community Report as another way to communicate with the community. No member of the ICOC were in favor of robocalls, and some members had concerns over the effectiveness of email communication. The ICOC discussed having a 4-page centerfold (2-sided print) in color plus the insert. Mr. Christensen will seek out the cost of the insert on its own versus in addition to the centerfold cost of 4 color pages with 2-sided printing. It was mentioned that the Community Report should include several photographs of the projects funded by Measure S. Bryce Storm volunteered to photograph the projects for the Community Report. After discussing the methods for distribution, the ICOC were in consensus about publishing the report in the Santee Magazine as a centerfold, preferably 4 color pages with 2-sided printing, with the possibility of an additional insert; emailing parents about the Community Report, and posting about the Community Report on school social media pages. Chair Vail called for a motion. Vice Chair Joseph Perricone motioned that the ICOC use distribution methods #3 and #4 as referenced in the above chart, limiting the costs to \$9,500 for the summer centerfold (up to 4 color pages with 2-sided print; emailing parents, and posting on school site social media pages; and if an insert into the Santee Magazine can be achieved with the above without exceeding the collective cost ceiling of \$9,500, to include that an insert as well.

Motioned by Joseph Perricone; Seconded by Beth Rackliffe; All in favor.

## 6) Adjourned at 6:27 p.m.

Motioned by Joseph Perricone to adjourn meeting; Seconded by Beth Rackliffe; All in favor.

The next ICOC meeting is scheduled for Wednesday, April 28, 2021, from 6:00 to 8:00 p.m.

Evonn Avila Administrative Secretary, Business Services

2-10-2021

Funding				Pay	
Funding Source	Description	Project	Pay Date	Instrument ID	Amount Paid
GOBnd	(CANCELLED) Plan Check Fees for Chet F. Harritt Locker Roc	1:Classroom Addition-Chet F Harritt	5/23/2019	14-549782	\$11,304.80
GOBnd	CANCEL Warrant #14-549782	1:Classroom Addition-Chet F Harritt	10/31/2019	0	(\$11,304.80)
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	7/13/2020	14-691753	\$202,634.05
GOBnd	Main Construction of Learning Resource Center	3:LRC-Sycamore Canyon	7/13/2020	14-691753	\$518,738.00
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	9/3/2020	14-706013	\$337,236.70
GOBnd	Main Construction of Learning Resource Center	3:LRC-Sycamore Canyon	9/3/2020	14-706011	\$427,055.40
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	9/17/2020	14-709574	\$255,346.70
GOBnd	Main Construction of Learning Resource Center	3:LRC-Sycamore Canyon	9/17/2020	14-709572	\$630,860.80
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	10/1/2020	14-713726	\$671,756.40
GOBnd	Main Construction of Learning Resource Center	3:LRC-Sycamore Canyon	10/1/2020	14-713723	\$419,641.60
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	11/19/2020	14-728974	\$450,889.95
GOBnd	Main Construction of Learning Resource Center	3:LRC-Sycamore Canyon	11/19/2020	14-728975	\$333,286.60
GOBnd	Main Construction of Learning Resource Center	1:Classroom Addition-Chet F Harritt	12/10/2020	14-734358	\$788,117.62
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	12/10/2020	14-734357	\$453,986.00
GOBnd	Main Construction of Learning Resource Center	3:LRC-Sycamore Canyon	12/10/2020	14-734355	\$258,580.19
GOBnd	Main Construction of Learning Resource Center	1:Classroom Addition-Chet F Harritt	1/19/2021	14-743329	\$1,087,036.40
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	1/19/2021	14-743328	\$629,120.40
GOBnd	Main Construction of Modular Classrooms	1:Classroom Addition-Chet F Harritt	2/11/2021	14-750427	\$770 <i>,</i> 865.90
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	2/11/2021	14-750426	\$385,721.85
GOBnd	Main Construction of Learning Resource Center - Pmt ID #2	1:Classroom Addition-Chet F Harritt	11/19/2020	14-728973	\$164,494.13
GOBnd	Main Construction of Learning Resource Center	2:LRC-PRIDE Academy	3/15/2021	14-759825	\$252,778.85
GOBnd	Main Construction of Learning Resource Center	1:Classroom Addition-Chet F Harritt	3/15/2021	14-759824	\$1,025,560.94

						Allowance -	Allowance -		Allowance -		Errors &			
	Change		Rejected/	Allowance -	Allowance -	Underground		Allowance -	Front	Allowance -	Omissions	Contractor	Owner	
Project	Order #	Description	Cancelled	SWPPP	DSA Canopy	Utilities	Soils	Modulars	Entrance	Petromat	Contingency	Contingency	Contingency	Total
		Increase sewer line length with			1		1	1						
		cleanouts for City portion of sewer. To												
CFH Base	1	be reimbursed.				\$ 6,137.77								\$ 6,137.77
		80 feet of additional 2 inch water pipe to												
CFH Base	2	reach Padre Dam isolation valve				\$ 3,439.87								\$ 3,439.87
		Over excavation of building pad to avg 9												
		feet exceeding soils report												
CFH Base	3	recommendation					\$ 15,211.75							\$ 15,211.75
		Additional petromat disposal from under												
CFH Base	4	parking lot asphalt not shown in plans					\$ 13,431.66							\$ 13,431.66
		Demo existing storm drain at north end												
		of building in ball field not on original												
CFH Base	5	plans				\$ 974.60								\$ 974.60
-	-	Cost of surveying to locate AT&T												
		concrete encased conduit not shown on												
CFH Base	6	original plans				\$ 434.60								\$ 434.60
	-	Install low voltage sleeves to east side												
		of building from electrical/IDF room to												
CFH Base	7	create feasible route				\$ 3,587.86								\$ 3,587.86
	· ·			1	1	. 2,001.00	<b> </b>	1				1	ł	. 2,007.00
		Additional cost for grading to work												
		around discovered Cox cable line under												
		portion of building later relocated - bill												
		Cox since cable was installed outside of												
CFH Base	8	easement boundaries				\$ 3,716.74								\$ 3,716.74
OFFEDase	0	Irrigation lines and stub out for front				φ 3,710.74								φ 3,710.74
CFH Base	9	entrance							\$ 5,262.20					\$ 5,262.20
CITIDase	3	Install new line to storm drain main					-		φ 3,202.20					φ 0,202.20
		when existing storm drain piping shown												
CFH Base	10	in plans could not be located				\$ 5,900.00								\$ 5.900.00
CITIDase	10	Additional work and materials to correct			-	φ 3,900.00	-	-						\$ 5,900.00
		gutter lip in the parking area being												
CFH Base	11	higher than asphalt					\$ 7.752.26							\$ 7,752.26
		Delete scope from trash enclosure												
CFH Base	12	Deduct BIM coordination between the					\$(18,380.97)	-						\$ (18,380.97)
	10												¢ (45.004.05)	¢ (45.004.05)
CFH Base	13	sub-contractors and BBC - infeasible Abandoned storm drain at E side of											\$ (15,321.25)	\$ (15,321.25)
0511.0		snack bar				<b>•</b> • • • • • • • • • • • • • • • • • •								• • • • • • •
CFH Base	14					\$ 925.82								\$ 925.82
		NA: Nexon ACM transite pipe removal												
CFH Base		and disposal					\$ 1,991.00							\$ 1,991.00
	45	Modify wall types and studs to			1		1	1					A 100 - 1	<b>•</b> • • • • • •
CFH Base	15	accommodate HSS 6 X 6 steel columns Clean existing planter at front entrance											\$ 468.74	\$ 468.74
		to within 2 inches of top of surface and												
CFH Base	16	add mulch Structural detail edits							\$ 1,396.42					\$ 1,396.42
		*New detail to address wall framing and												
		header connection at wall kink												
		New detail to address header bracing			1		1	1						
		at wall kink												
		<ul> <li>Clarifications to added bracing where</li> </ul>												
		K.P occurs at header			1		1	1						
CFH Base	17	<ul> <li>Added bracing where header occurs</li> </ul>											\$ 9,338.00	\$ 9,338.00
		Underpin the curbs at the W end of the			1		1	1				1	1	
		parking center median to reduce the			1		1	1						
CFH Base	18	slope of the parking spaces					\$ 620.99							\$ 620.99
		Add continuous footing and curb at												
CFH Base	19	doorways per CCD #006											\$ 5,807.39	\$ 5,807.39
CFH Alt 1		Re-stake for modular move due to		1	t	1	t	t	1	1	1		. 2,001.00	. 2,007.00
(PS Modular)	20	conflict with COX cables			1		1	\$ 434.81						\$ 434.81
1. 2				I	I	1	1		1		1	1	1	+ +0+.01

						Allowance -	Allowance -		Allowance -		Errors &				
	Change		Rejected/	Allowance -	Allowance -	Underground	Site and	Allowance -	Front	Allowance -	Omissions	Contractor	Owner		
Project	Order #	Description	Cancelled	SWPPP	DSA Canopy	Utilities	Soils	Modulars	Entrance	Petromat	Contingency	Contingency	Contingency	Т	otal
		Substitution of ADA, traffic rated grates										<u> </u>			
		for the specified Oblio decorative													
		grates.													
		The frames and concrete are not													
CFH Base	21	changed.				\$ (2,224.00)								\$ ()	2,224.00)
-		REJECTED (\$6771.34) Add 2" Gopher													//
		Slurry noted on plan sheet F2.20 as													
CFH Alt 1		optional and confirmed as required in													
(PS Modular)	22	RFI 083	х					\$ -						\$	-
· · · · ·															
		Realignment of the underground													
		plumbing due to the existence of a COX													
		cable necessitating the relocation of													
CFH Base	23	the modular building.											\$ 6,969.68	\$	6,969.68
		CE #039 - #58: EXTERIOR HARD LID													
		SPRINKLERS Replace the exterior													
		Viking Microfast HP/QR fire													
		sprinkler shown on plan sheet FP201													
		with the dry type due to temperature													
		exposure, with white polyester													
		coating for corrosion protection.													
		CE #040 - #59: SPRINKLER IN GYP													
		BOARD CEILINGS Add concealed type													
		sprinklers fixtures in													
		bathrooms 10,14,15,16, library 8 and													
		storage room 18 in lieu of semirecessed													
		pendant sprinklers shown on													
		drawing FP201. Concealed type are													
CFH Base	24	shown in the specification.											\$ 3,954.66	\$	3,954.66
		on the submittal:													
		o Add wall stops x 2													
		o Revised closers x 4													
		o Revised non-keyed const core to													
		keyed x 6													
		o Omit 2 louvers													
		o Add 3 louvers													
		o Revised frame elevation so sidelight			1								• · · • •		
CFH Base	25	sits on slab not curb			ļ								\$ 1,037.57	\$	1,037.57
		Addition of C channel to the partial			1										
		height walls. Footing and curb costs			1									•	500.46
CFH Base	26	were picked up in PCO #019 Labor and Materials to Install one			ļ								\$ 529.19	\$	529.19
		additional exit sign in the therapy office													
		per RFI #87 response.			1										
		This revised version of PCO #027 is to			1										
1		substitute a self-luminous Exit Sign for			1										
					1										
	07	the hard wired			1								¢ 500.00	<b>^</b>	500.00
CFH Base	27	version.											\$ 590.00	\$	590.00

						Allowance -	Allowance -		Allowance -		Errors &			
	Change		Rejected/	Allowance -	Allowance -	Underground	Site and	Allowance -	Front	Allowance -	Omissions	Contractor	Owner	
Project	Order #	Description	Cancelled	SWPPP	DSA Canopy	Utilities	Soils	Modulars	Entrance	Petromat	Contingency	Contingency	Contingency	Total
Project	Order #	ALL REJECTED - \$8,449.58: RFI #93 provided information on how to stub in for the drains. Although, the slope cannot be like the snapshot in the RFI because of the return walls, it was confirmed that the invert elevation was to be -24". The top of the footings are at -24". To get water to flow from the east side of the relo to the west side the west side will be excavated so that the top of footing and the slurry are at the same elevation. Slurry cannot be placed on top of the footings. For water to move from the east to the west, the east elevation will be raised by placing additional slurry.	Cancelled	SWPPP	DSA Canopy	Utilities	Solls	Modulars	Entrance	Petromat	Contingency	Contingency	Contingency	Total
		This cost takes into account the amount												
CFH Alt 1 (PS Modular)	28	already approved for the Gopher slab of \$6,771.	х										\$ -	\$ -
CFH Base	20	Revision of the stairs at the batting cages to accommodate existing conditions per CCD 13 - Re-Survey - Re-grade the area at the steps and wall at batting cages. - Revise the stairs at the batting cage. Remove CMU wall at the batting cage. - Replace sprinkler heads and plantings					¢ 1946 77							\$ 1.846.77
CFH Base	29	Revision of Wall Gutter per CCD 18					\$ 1,846.77							\$ 1,846.77
CFH Base	30	Increase size of blocking     Increase lumber sizes in the drain     system     Add bent angle for support     Provide 10° enclosure for the hood and											\$ 10,122.47	\$ 10,122.47
		3M insulation for hood ductwork - fire												
CFH Base	31	rated duct wrap											\$ 3,156.89	\$ 3,156.89
CFH Base	32	Provide construction cores only. Remove the permanent keyed cores.											\$ (1,297.00)	\$ (1,297.00)
CFH Alt 1		Relocate sewer and storm drain stub outs for modular buildings POC's. Not												
(PS Modular)	33	shown on original plans.						\$ 9,038.64						\$ 9,038.64
		Classrooms 1, 2, 3, 4, 5, 6, Furnish and install plastic laminate covered base cabinets and countertops, open white melamine storage cabinets, tall end panels, 6" plastic laminate soffit. Sliding marker board unit with 3 doors, map rail, map hooks,												
CFH Base	34	chalk tray and map holder.			ļ								\$ 54,418.00	\$ 54,418.00
CFH Base	35	Action of the collaboration of the ductwork in the Collaboration Rm/Library to 26" x 10" to accommodate the ceiling heights in Collaboration rm 19 of 9'6" and Library rm 8 (hard lid) at 10'8". ((\$131.17)	x										\$ -	\$-

						Allowance -	Allowance -		Allowance -		Errors &				
Project	Change Order #	Description	Rejected/ Cancelled	Allowance - SWPPP	Allowance - DSA Canopy	Underground Utilities	Site and Soils	Allowance - Modulars	Front Entrance	Allowance - Petromat	Omissions Contingency	Contractor Contingency	Owner Contingency	Total	
,		Additional reinforcing detail added in										gj	gy		
		CCD #16.													
		<ul> <li>Upgrade #4 bars at 16" OC to 3 #5</li> </ul>													
		bars.													
		• Upgrade 4" H bars at 24" OC to #4 H													
CFH Base	36	bars at 16" OC.											\$ 383.00	\$ 383.00	
		CCD 24 Sitework and Landscape at the													
		Front Entrance													
		Work includes:													
		Sawcut and demo existing hardscape													
		Excavation/subgrade prep													
		<ul> <li>Form/pour concrete curbs</li> <li>Dowel into existing and pour new</li> </ul>													
		concrete flatwork													
		Install brick pavers													
		<ul> <li>Modify and extend existing irrigation to</li> </ul>													
		new landscape area													
		Remove existing plants													
CFH Base	37	<ul> <li>Prep soil and install new plants.</li> </ul>							\$ 46,045.95					\$ 46,045.95	
		Provide and install 4 additional drains													
		for the overflow drain outlets at the													
CFH Base	38	canopy. Library Circulation Desk Revision											\$ 2,094.00	\$ 2,094.00	
		Work includes:													
		Add 3 drawers, 3 drawer locks, make													
		back panels higher and raise countertop													
CFH Base	39	to 34" height.											\$ 546.16	\$ 546.16	
		Flooring in Modular													
		Work includes:													
CFH Base	40	Furnish and install carpet											\$ 20,878.98	\$ 20,878.98	
CFH Base	41	Credit for Fire Riser Deduct for permanent roof anchors not				\$ (2,648.00)								\$ (2,648.00)	
CFH Base	42	required by district											\$ (1,940.00)	\$ (1,940.00)	
OTTEBASC	42	Scope of Work: Add Teaching Walls in											φ (1,940.00)	φ (1,940.00)	
		Modular													
		Work includes:													
		Supply and install cabinets,													
		countertops, soffits and sliding marker													
CFH Base	43	board unit. Replace paper, lath and plaster on the											\$ 18,914.02	\$ 18,914.02	
		existing school that was remediated for													
CFH Base	44	water damage.											\$ 9,664.34	\$ 9,664.34	
-		Rework and offset of the existing fire											+	<u> </u>	
		service at Chet F Harritt. Excavate down													
		to expose the existing risers,													
	45	demo the thrust blocks and rework the				\$ 9,140,45								\$ 9 140 45	
CFH Base	45	piping to align the two services.				\$ 9,140.45								\$ 9,140.45	
		IN DISPUTE: Relocate domestic water													
		and natural gas line in the library.													
		Additional Framing.													
		Changes to fire sprinklers with hard lid.													
CFH Base	46	Sheetrock Ceiling.	Х										\$ -	\$ -	
CFH Alt 1 (PS Modular)	47	Addition of curb around the HVAC unit at the modular per RFI #85						\$ 527.00				1	\$ 547.12	\$ 1,074.12	
	17	CANCELLED Addition manual roller			1			φ 321.00				1	ψ J+1.12	ψ 1,074.12	
		shades to the windows of Chet F Harritt										1			
		LRC. These were previously removed													
		from scope													
		during the bid process. This cost does										1			
CEH Bass	40	not include window shades in the	х									1	\$-	\$-	
CFH Base	48	library.	~		1			1				1	φ -	φ -	

Droiset	Change Order #	Description	Rejected/ Cancelled	Allowance - SWPPP	Allowance - DSA Canopy	Allowance - Underground Utilities	Allowance - Site and Soils	Allowance - Modulars	Front	Allowance - Petromat	Errors & Omissions	Contractor	Owner	Total
Project	Order #	Description	Cancelled	SWPPP	DSA Canopy	Utilities	Solis	Modulars	Entrance	Petromat	Contingency	Contingency	Contingency	Iotai
	10	Remodel of existing front entrance per							A 047 005 00				¢ 400 540 00	¢ 040 044 00
CFH Base	49	plans and specs. NOT APPROVED Electrical Concrete							\$ 247,295.00				\$ 102,546.00	\$ 349,841.00
CFH Base	50	Encasement	х			\$ -								\$ -
CFH base	50	Add steel expansion covers not shown	~			<b>ъ</b> -			-					<b>\$</b> -
CFH Base	51	on the architectural dwgs										\$ 6,919.76		\$ 6,919.76
	51	NOT APPROVED: Painting the S										\$ 0,919.70		\$ 0,919.70
		shaped tall wall and adding a pre-cast												
CFH Base	52		х				\$-							\$ -
CFH base	52	cap.	~				<b>р</b> -		-					ə -
		Reroute and fabricate 3" main through the wall and roof to tie into the 3" main in the classroom next to the library, preventing additional exposed piping. This was a field change which negated the requirement for the change indicated in CCD 28. CCD 28 was												
		voided												
CFH Base	53	pending the field change.											\$ 1,263.98	\$ 1,263.98
		Reroute line as required for the modification. Reroute line as required for the modification. Cut and adjust connections into main piping. Add sway bracing and hangers. Materials included												
CFH Base	54	III											¢ 5.040.50	¢ 5.040.50
CFH base	54	original contract have been removed. NOT APPROVED: Crackfill, seal and re-											\$ 5,040.56	\$ 5,040.56
CFH Base			х										¢	¢
CFH base	55	stripe the existing parking area. Add Tandus Abrasive Action 24" walk	~										\$ -	\$ -
		off carpet tile in rooms 8, 11,12 and 2 in												
	56												¢ 1000.50	¢ 1 000 50
CFH Base	00	room 19. Removing and replacing T1-11 siding											\$ 1,220.53	\$ 1,220.53
		on the Snack Bar wall that is affected by												
CFH Base	<b>F7</b>	the regrading.					¢ 5 400 40							\$ 5,139,18
CFH base	57	IN DISPUTE: Furnish and install 2					\$ 5,139.18		-					\$ 5,139.18
		Leadheads, outlets and downspout												
		elbows to allow tie-in to the plumbers												
CFH Base	58	drain pipe.	х										\$-	\$ -
CITIDase	50	Furnish and install Stainless Steel	~										φ -	φ -
		flashing at the modular to protect from												
CFH Base	59	water damage.											\$ 3,874.01	\$ 3,874.01
OTTI Base	00	Provide all labor and materials to install											φ 0,014.01	φ 0,014.01
		KW meter and new breaker.												
CFH Base	60	Run power for (2) control panels.											\$ 1,417.46	\$ 1,417.46
CFH Base	61		Х	<u> </u>					ł			ł	,	\$ -
CFH Base	62		X	İ	1				İ	l		1	1	\$-
		* Paint new T1-11 at snack bar		İ					1			İ	İ	
		<ul> <li>Prep and paint plaster at Admin –</li> </ul>												
CFH Base	63	outside scope											\$ 1,885.57	\$ 1,885.57
	1	Supply and install 150lf of 30' above		l				ĺ	İ	l	İ	İ	. ,	,
		ground netting with associated poles at												
CFH Base	64	the Baseball Field.										\$ 50,267.70		\$ 50,267.70
				İ					1				İ	\$ -
PA Base	1											\$ 25,000.00	\$ 25,000.00	\$ 50,000.00
SC Base	1									İ			\$ 10,689.00	\$ 10,689.00